

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-008 - Rudrasagar-008

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Girujan
Report Timestamp	2015-09-26 18:00:00
Current Depth	2246.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (43.4/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
09-21 15:58	2168	3021	253	116	11.05	768/766	9.5	Normal
09-22 05:31	2177	3074	211	101	11.04	793/779	12.6	Normal
09-22 19:05	2186	2911	213	95	10.85	770/784	9.8	Normal
09-23 08:38	2194	2842	231	105	10.80	812/808	10.3	Normal
09-23 22:12	2203	2948	214	106	10.96	722/694	10.7	Normal
09-24 11:45	2212	2841	238	104	11.08	777/738	14.2	Normal
09-25 01:19	2220	2878	218	114	10.91	730/742	10.3	Normal
09-25 14:52	2229	3020	243	125	10.99	781/794	8.5	Normal
09-26 04:26	2237	2980	251	108	10.93	813/796	9.7	Normal
09-26 18:00	2246	3041	221	109	10.85	755/732	11.7	Normal

Operational Events / Lessons

Stuck Pipe (High) at 1563 m: Stuck Pipe at 1563 m in Girujan. High drag was recorded while circulating remained possible. Stopped drilling and circulated bottoms-up. Outcome: Torque/drag returned toward baseline. Torque 300 kNm, drag 24.6 t, ROP 9.1 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Mud Loss (Medium) at 1767 m: Mud Loss at 1767 m in Girujan. Partial returns observed at shale shaker. Stopped drilling and performed flow check. Outcome: Loss rate reduced to acceptable level. Flow balance: 697/601 LPM (in/out); pit change -9.2 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Stuck Pipe (Medium) at 1890 m: Stuck Pipe at 1890 m in Girujan. High drag was recorded while circulating remained possible. Back-reamed cautiously while monitoring torque. Outcome: Restriction cleared without fishing operation. Torque 295 kNm, drag 33.9 t, ROP 6.6 m/h. Recommended action: Increase hole-cleaning surveillance before this depth

Mud Loss (High) at 1942 m: Mud Loss at 1942 m in Girujan. Active pit volume declined during stable pump rate. Reduced ROP and conditioned the hole. Outcome: Full returns restored and drilling resumed. Flow balance: 830/744 LPM (in/out); pit change -5.5 bbl. Recommended action: Pre-stage LCM and set early-warning threshold on flow-out deficit

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.