

DAILY DRILLING REPORT (SYNTHETIC)

OIL-RDS-012 - Rudrasagar-012

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Rudrasagar / Barail
Report Timestamp	2022-07-07 18:00:00
Current Depth	2752.0 m
Mud System	KCl Polymer WBM
Well Risk	Moderate (52.3/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
07-02 04:27	2602	3943	253	106	11.44	797/794	14.2	Operational Variation
07-02 19:17	2619	3291	260	101	11.25	788/780	10.4	Precursor
07-03 10:08	2636	3016	263	110	11.40	766/783	15.8	Precursor
07-04 00:58	2652	3263	292	96	11.55	696/772	12.6	Event
07-04 15:48	2669	3016	275	120	11.46	780/820	8.9	Recovery
07-05 06:38	2686	3182	240	104	11.58	751/747	10.6	Normal
07-05 21:29	2702	3246	274	96	11.52	795/830	9.5	Normal
07-06 12:19	2719	3243	266	109	11.65	720/698	14.0	Normal
07-07 03:09	2735	3409	256	109	11.50	724/728	8.1	Normal
07-07 18:00	2752	3190	229	96	11.43	798/754	8.2	Normal

Operational Events / Lessons

Mud Loss (Low) at 2114 m: Mud Loss at 2114 m in Barail. Active pit volume declined during stable pump rate. Prepared graded lost-circulation pill. Outcome: Loss rate reduced to acceptable level. Flow balance: 686/633 LPM (in/out); pit change -2.3 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Cementing Issue (Medium) at 2334 m: Cementing Issue at 2334 m in Barail. Displacement pressure became unstable. Extended observation of returns before concluding job. Outcome: Returns improved after rate reduction. Cement returns 22% with density 15.49 ppg. Recommended action: Review nearby loss events before finalizing cement program

Torque Spike (Medium) at 2351 m: Torque Spike at 2351 m in Barail. High torque developed while WOB remained elevated. Reamed short interval and circulated cuttings. Outcome: Rotary stability recovered after reaming. Torque 358 kNm, drag 17.7 t, ROP 9.0 m/h. Recommended action: Compare live torque derivative with offset-well baseline

Kick (High) at 2652 m: Kick at 2652 m in Barail. Unexpected background gas rise preceded influx. Shut in well and recorded pressures. Outcome: Operations resumed after well-control verification. Gas 201 units; pit change +8.3 bbl; mud weight 11.55 ppg. Recommended action: Raise kick advisory when flow-out exceeds flow-in with rising gas

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.