

WELL COMPLETION REPORT (SYNTHETIC)

OIL-BRH-006 - Borholla-006

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000070
Field / District	Borholla / Jorhat
Block	PEL-ASSAM-07
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2007-03-10 / 2007-05-15
Measured / TVD	1845 m / 1821 m
Trajectory	Directional; inc 14.4 deg; az 160.7 deg
Formation Interval	1093-1759 m
Lithology	Claystone-sandstone alternation
Pore Pressure Reference	2068 psi
Fracture Gradient	14.18 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Moderate (46.6/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	73	Conductor
13 3/8 in casing	461	Surface
9 5/8 in casing	1070	Intermediate
7 in liner/casing	1623	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2007-04-18 1178 m	Mud Loss	Critical	Partial returns observed at shale shaker. Mitigation: Spot graded LCM pill and circulate at reduced rate. Lesson: Track flow balance and pit volume trend before losses become severe.
2007-03-20 406 m	Torque Spike	High	Torque rose without corresponding pressure anomaly. Mitigation: Reduce WOB/RPM and circulate before resuming normal parameters. Lesson: Torque-rate change is a useful precursor even when pressure is stable.
2007-03-27 592 m	Fishing Operation	High	Normal pipe-recovery attempts were unsuccessful. Mitigation: Use approved fishing program with controlled overpull and circulation. Lesson: Maintain detailed BHA inventory for rapid recovery planning.
2007-04-22 1262 m	Cementing Issue	High	Cement returns were below planned percentage. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Volume imbalance is an important cement-placement warning.
2007-03-25 546 m	Torque Spike	Medium	Torque rose without corresponding pressure anomaly. Mitigation: Monitor torque derivative rather than absolute torque alone. Lesson: Torque-rate change is a useful precursor even when pressure is stable.
2007-04-02 757 m	Stuck Pipe	Medium	High drag was recorded while circulating remained possible. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2007-04-08 904 m	Stuck Pipe	Medium	Rotary movement deteriorated progressively. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.

Completion Summary

The synthetic well reached 1845 m MD in the Girujan interval. The NWIS knowledge record links 14 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.