

WELL COMPLETION REPORT (SYNTHETIC)

OIL-BRH-008 - Borholla-008

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000094
Field / District	Borholla / Jorhat
Block	PEL-ASSAM-07
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2019-04-18 / 2019-09-17
Measured / TVD	1955 m / 1930 m
Trajectory	Vertical; inc 5.6 deg; az 213.9 deg
Formation Interval	1094-1713 m
Lithology	Silty shale with sandstone lenses
Pore Pressure Reference	2026 psi
Fracture Gradient	14.15 ppg
Mud System	Low-Solids WBM
NWIS Well Risk	Low (34.8/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	78	Conductor
13 3/8 in casing	488	Surface
9 5/8 in casing	1133	Intermediate
7 in liner/casing	1720	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2019-05-05 333 m	Mud Loss	Critical	Intermittent circulation losses developed while drilling ahead. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Track flow balance and pit volume trend before losses become severe.
2019-08-18 1615 m	Fishing Operation	Critical	Downhole tool remained unrecovered after freeing attempts. Mitigation: Review BHA failure mode before resuming drilling. Lesson: Early stuck-pipe escalation may reduce probability of fishing.
2019-05-12 428 m	Fishing Operation	High	Mechanical obstruction prevented normal drilling progression. Mitigation: Review BHA failure mode before resuming drilling. Lesson: Maintain detailed BHA inventory for rapid recovery planning.
2019-07-23 1304 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2019-08-05 1457 m	Fishing Operation	High	Mechanical obstruction prevented normal drilling progression. Mitigation: Confirm fish geometry before selecting retrieval tool. Lesson: Early stuck-pipe escalation may reduce probability of fishing.
2019-05-04 325 m	Mud Loss	Medium	Partial returns observed at shale shaker. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.
2019-05-14 451 m	Cementing Issue	Medium	Displacement pressure became unstable. Mitigation: Verify cement placement using pressure and volume balance. Lesson: Volume imbalance is an important cement-placement warning.

Completion Summary

The synthetic well reached 1955 m MD in the Girujan interval. The NWIS knowledge record links 12 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.