

WELL COMPLETION REPORT (SYNTHETIC)

OIL-CHR-006 - Charali-006

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000071
Field / District	Charali / Biswanath
Block	PEL-ASSAM-08
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2005-01-29 / 2005-05-04
Measured / TVD	2379 m / 2326 m
Trajectory	Vertical; inc 5.4 deg; az 309.7 deg
Formation Interval	1395-1986 m
Lithology	Argillaceous sandstone and shale
Pore Pressure Reference	2568 psi
Fracture Gradient	14.12 ppg
Mud System	Glycol-PHPA WBM
NWIS Well Risk	Moderate (47.2/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	594	Surface
9 5/8 in casing	1379	Intermediate
7 in liner/casing	2093	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2005-03-23 1425 m	Stuck Pipe	Critical	Rotary movement deteriorated progressively. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2005-04-13 1907 m	NPT	Critical	No depth progress occurred during the recorded interval. Mitigation: Maintain critical spares for recurring equipment failures. Lesson: Consistent NPT coding enables meaningful cross-well comparison.
2005-04-20 2066 m	Stuck Pipe	Critical	High drag was recorded while circulating remained possible. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Avoid prolonged static periods in high-drag interval.
2005-04-21 2092 m	Fishing Operation	Critical	Normal pipe-recovery attempts were unsuccessful. Mitigation: Use approved fishing program with controlled overpull and circulation. Lesson: Capture retrieval outcome as institutional knowledge.
2005-03-25 1479 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Treat pit gain plus gas increase as an early influx indicator.
2005-04-18 2013 m	Torque Spike	High	Rotary speed fluctuated during constant pump rate. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Use offset torque trend to set adaptive operating envelope.
2005-02-26 841 m	Mud Loss	Medium	Active pit volume declined during stable pump rate. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Use conservative hydraulics when re-entering equivalent loss-prone interval.

Completion Summary

The synthetic well reached 2379 m MD in the Girujan interval. The NWIS knowledge record links 10 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.