

WELL COMPLETION REPORT (SYNTHETIC)

OIL-CHR-008 - Charali-008

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000095
Field / District	Charali / Biswanath
Block	PEL-ASSAM-08
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	2015-01-25 / 2015-05-16
Measured / TVD	2928 m / 2895 m
Trajectory	Vertical; inc 2.4 deg; az 301.3 deg
Formation Interval	1796-2600 m
Lithology	Sandstone-shale-coal sequence
Pore Pressure Reference	3364 psi
Fracture Gradient	15.11 ppg
Mud System	Glycol-PHPA WBM
NWIS Well Risk	Low (40.1/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	732	Surface
9 5/8 in casing	1698	Intermediate
7 in liner/casing	2576	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2015-02-27 1022 m	Stuck Pipe	Critical	Rotary movement deteriorated progressively. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2015-05-01 2562 m	Kick	Critical	Unexpected background gas rise preceded influx. Mitigation: Re-establish overbalance and monitor pit/flow balance. Lesson: Maintain mud-weight window using offset pressure evidence.
2015-02-16 733 m	Cementing Issue	High	Cement returns were below planned percentage. Mitigation: Verify cement placement using pressure and volume balance. Lesson: Volume imbalance is an important cement-placement warning.
2015-03-05 1176 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Maintain mud-weight window using offset pressure evidence.
2015-03-27 1715 m	Pressure Spike	High	Short-duration high-pressure excursion was recorded. Mitigation: Use pressure trend thresholds referenced to depth and flow rate. Lesson: Use depth-matched offset hydraulic baseline for early warning.
2015-03-29 1764 m	Cementing Issue	High	Cement returns were below planned percentage. Mitigation: Review loss history before cementing equivalent interval. Lesson: Volume imbalance is an important cement-placement warning.
2015-05-05 2668 m	Mud Loss	High	Intermittent circulation losses developed while drilling ahead. Mitigation: Stage circulation and monitor pit volume before resuming drilling. Lesson: Track flow balance and pit volume trend before losses become severe.

Completion Summary

The synthetic well reached 2928 m MD in the Barail interval. The NWIS knowledge record links 17 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.