

WELL COMPLETION REPORT (SYNTHETIC)

OIL-GLK-001 - Geleki-001

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000005
Field / District	Geleki / Charaideo
Block	PEL-ASSAM-05
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	1998-01-31 / 1998-07-19
Measured / TVD	2603 m / 2561 m
Trajectory	Vertical; inc 0.7 deg; az 192.5 deg
Formation Interval	1290-2090 m
Lithology	Interbedded sandstone and shale
Pore Pressure Reference	2564 psi
Fracture Gradient	14.96 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Moderate (45.2/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	650	Surface
9 5/8 in casing	1509	Intermediate
7 in liner/casing	2290	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
1998-04-16 1277 m	Cementing Issue	Critical	Displacement pressure became unstable. Mitigation: Review loss history before cementing equivalent interval. Lesson: Volume imbalance is an important cement-placement warning.
1998-05-05 1548 m	Stuck Pipe	Critical	High drag was recorded while circulating remained possible. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Avoid prolonged static periods in high-drag interval.
1998-04-30 1472 m	Cementing Issue	High	Cement density/returns trend indicated placement uncertainty. Mitigation: Verify cement placement using pressure and volume balance. Lesson: Offset loss history should inform cementing hydraulics.
1998-06-04 1971 m	Pressure Spike	High	Pressure trend exceeded recent moving baseline. Mitigation: Reduce pump rate, verify restriction and restore circulation gradually. Lesson: Rate-of-change in pressure is more informative than a fixed threshold.
1998-03-18 843 m	Torque Spike	Medium	Torque rose without corresponding pressure anomaly. Mitigation: Use staged parameter reduction to avoid torsional oscillation. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
1998-04-07 1149 m	Stuck Pipe	Medium	Rotary movement deteriorated progressively. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
1998-04-18 1303 m	Cementing Issue	Medium	Cement density/returns trend indicated placement uncertainty. Mitigation: Use staged cementing response when returns deteriorate. Lesson: Volume imbalance is an important cement-placement warning.

Completion Summary

The synthetic well reached 2603 m MD in the Barail interval. The NWIS knowledge record links 13 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.