

WELL COMPLETION REPORT (SYNTHETIC)

OIL-GLK-011 - Geleki-011

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000125
Field / District	Geleki / Charaideo
Block	PEL-ASSAM-05
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2008-03-09 / 2008-06-30
Measured / TVD	1930 m / 1883 m
Trajectory	Vertical; inc 5.8 deg; az 232.0 deg
Formation Interval	858-1477 m
Lithology	Argillaceous sandstone and shale
Pore Pressure Reference	1760 psi
Fracture Gradient	14.44 ppg
Mud System	PHPA Water-Based Mud
NWIS Well Risk	Low (37.1/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	77	Conductor
13 3/8 in casing	482	Surface
9 5/8 in casing	1119	Intermediate
7 in liner/casing	1698	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2008-05-18 1266 m	Stuck Pipe	Critical	High drag was recorded while circulating remained possible. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2008-05-06 1088 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2008-06-13 1664 m	Mud Loss	High	Active pit volume declined during stable pump rate. Mitigation: Spot graded LCM pill and circulate at reduced rate. Lesson: Use conservative hydraulics when re-entering equivalent loss-prone interval.
2008-03-23 348 m	Kick	Medium	Unexpected background gas rise preceded influx. Mitigation: Re-establish overbalance and monitor pit/flow balance. Lesson: Maintain mud-weight window using offset pressure evidence.
2008-03-23 359 m	Fishing Operation	Medium	BHA retrieval required specialized tools. Mitigation: Confirm fish geometry before selecting retrieval tool. Lesson: Early stuck-pipe escalation may reduce probability of fishing.
2008-04-01 512 m	Torque Spike	Medium	High torque developed while WOB remained elevated. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2008-04-02 522 m	Pressure Spike	Medium	Circulating pressure climbed without equivalent torque change. Mitigation: Reduce pump rate, verify restriction and restore circulation gradually. Lesson: Correlate pressure anomalies with flow before escalating risk.

Completion Summary

The synthetic well reached 1930 m MD in the Girujan interval. The NWIS knowledge record links 13 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.