

WELL COMPLETION REPORT (SYNTHETIC)

OIL-GLK-012 - Geleki-012

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000137
Field / District	Geleki / Charaideo
Block	PEL-ASSAM-05
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	2021-11-22 / 2022-01-27
Measured / TVD	3163 m / 3129 m
Trajectory	Vertical; inc 0.8 deg; az 335.4 deg
Formation Interval	1551-2287 m
Lithology	Sandstone-shale-coal sequence
Pore Pressure Reference	3034 psi
Fracture Gradient	14.81 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	High (58.4/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	790	Surface
9 5/8 in casing	1834	Intermediate
7 in liner/casing	2783	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2021-12-05 772 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2021-12-12 1132 m	Pressure Spike	High	Pressure trend exceeded recent moving baseline. Mitigation: Condition hole and confirm pressure normalization. Lesson: Correlate pressure anomalies with flow before escalating risk.
2021-12-28 1823 m	Mud Loss	High	Partial returns observed at shale shaker. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Track flow balance and pit volume trend before losses become severe.
2022-01-19 2796 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2021-12-02 648 m	Stuck Pipe	Medium	Hookload became erratic during pipe movement. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Avoid prolonged static periods in high-drag interval.
2021-12-05 796 m	Torque Spike	Medium	Sharp torque excursion occurred with RPM instability. Mitigation: Reduce WOB/RPM and circulate before resuming normal parameters. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2021-12-06 845 m	Stuck Pipe	Medium	Hookload became erratic during pipe movement. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Avoid prolonged static periods in high-drag interval.

Completion Summary

The synthetic well reached 3163 m MD in the Barail interval. The NWIS knowledge record links 9 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.