

WELL COMPLETION REPORT (SYNTHETIC)

OIL-HPJ-007 - Hapjan-007

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000079
Field / District	Hapjan / Tinsukia
Block	OALP-III-07
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	1999-04-17 / 1999-09-23
Measured / TVD	2054 m / 2029 m
Trajectory	Vertical; inc 5.1 deg; az 121.0 deg
Formation Interval	1077-1805 m
Lithology	Claystone-sandstone alternation
Pore Pressure Reference	2085 psi
Fracture Gradient	14.88 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Low (36.4/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	513	Surface
9 5/8 in casing	1191	Intermediate
7 in liner/casing	1807	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
1999-09-12 1926 m	Cementing Issue	Critical	Cement density/returns trend indicated placement uncertainty. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Offset loss history should inform cementing hydraulics.
1999-06-12 834 m	Kick	High	Pit gain and flow with pumps off were observed. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
1999-06-17 893 m	Cementing Issue	High	Cement returns were below planned percentage. Mitigation: Review loss history before cementing equivalent interval. Lesson: Offset loss history should inform cementing hydraulics.
1999-07-26 1362 m	Mud Loss	High	Flow-out dropped below flow-in with pit loss. Mitigation: Stage circulation and monitor pit volume before resuming drilling. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.
1999-07-28 1393 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
1999-08-01 1444 m	Stuck Pipe	High	Torque and drag increased while ROP declined. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
1999-05-05 347 m	Cementing Issue	Medium	Observed returns did not match calculated displacement. Mitigation: Review loss history before cementing equivalent interval. Lesson: Offset loss history should inform cementing hydraulics.

Completion Summary

The synthetic well reached 2054 m MD in the Girujan interval. The NWIS knowledge record links 15 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.