

WELL COMPLETION REPORT (SYNTHETIC)

OIL-HPJ-012 - Hapjan-012

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000139
Field / District	Hapjan / Tinsukia
Block	OALP-III-07
Basin	Assam-Arakan
Formation	Tipam (TIP)
Spud / Completion	2004-02-22 / 2004-06-02
Measured / TVD	2855 m / 2821 m
Trajectory	Vertical; inc 5.0 deg; az 201.4 deg
Formation Interval	1401-2273 m
Lithology	Sandstone-siltstone sequence
Pore Pressure Reference	2882 psi
Fracture Gradient	15.25 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Moderate (44.2/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	713	Surface
9 5/8 in casing	1655	Intermediate
7 in liner/casing	2512	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2004-03-31 1206 m	Kick	Critical	Pit gain and flow with pumps off were observed. Mitigation: Re-establish overbalance and monitor pit/flow balance. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2004-03-09 603 m	Stuck Pipe	High	Torque and drag increased while ROP declined. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2004-03-29 1145 m	Mud Loss	High	Active pit volume declined during stable pump rate. Mitigation: Stage circulation and monitor pit volume before resuming drilling. Lesson: Track flow balance and pit volume trend before losses become severe.
2004-04-24 1852 m	Kick	High	Unexpected background gas rise preceded influx. Mitigation: Increase mud weight within fracture-margin limits and monitor gas trend. Lesson: Escalate connection-gas trends before entering correlated pressure zone.
2004-05-12 2323 m	NPT	High	ROP dropped to zero during equipment unavailability. Mitigation: Maintain critical spares for recurring equipment failures. Lesson: Consistent NPT coding enables meaningful cross-well comparison.
2004-05-19 2506 m	Fishing Operation	High	Downhole tool remained unrecovered after freeing attempts. Mitigation: Confirm fish geometry before selecting retrieval tool. Lesson: Maintain detailed BHA inventory for rapid recovery planning.
2004-03-31 1221 m	Kick	Medium	Pit gain and flow with pumps off were observed. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Maintain mud-weight window using offset pressure evidence.

Completion Summary

The synthetic well reached 2855 m MD in the Tipam interval. The NWIS knowledge record links 10 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.