

WELL COMPLETION REPORT (SYNTHETIC)

OIL-LKW-009 - Lakwa-009

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000100
Field / District	Lakwa / Charaideo
Block	PEL-ASSAM-04
Basin	Assam-Arakan
Formation	Girujan (GRJ)
Spud / Completion	2002-11-05 / 2003-01-26
Measured / TVD	2345 m / 2295 m
Trajectory	Vertical; inc 4.5 deg; az 33.9 deg
Formation Interval	1026-1757 m
Lithology	Silty shale with sandstone lenses
Pore Pressure Reference	2050 psi
Fracture Gradient	14.55 ppg
Mud System	PHPA Water-Based Mud
NWIS Well Risk	Low (36.8/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	586	Surface
9 5/8 in casing	1360	Intermediate
7 in liner/casing	2063	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2002-11-25 709 m	NPT	High	Drilling parameters were stable but operations were suspended. Mitigation: Verify equipment health before resuming drilling. Lesson: Consistent NPT coding enables meaningful cross-well comparison.
2002-11-26 723 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Maintain trip margin and use conservative connection practices. Lesson: Treat pit gain plus gas increase as an early influx indicator.
2002-11-28 792 m	Stuck Pipe	High	Torque and drag increased while ROP declined. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Avoid prolonged static periods in high-drag interval.
2002-12-21 1413 m	Kick	High	Flow-out exceeded flow-in and gas units increased. Mitigation: Increase mud weight within fracture-margin limits and monitor gas trend. Lesson: Treat pit gain plus gas increase as an early influx indicator.
2003-01-04 1771 m	Fishing Operation	High	Mechanical obstruction prevented normal drilling progression. Mitigation: Use approved fishing program with controlled overpull and circulation. Lesson: Maintain detailed BHA inventory for rapid recovery planning.
2002-11-24 668 m	Cementing Issue	Medium	Cement returns were below planned percentage. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Offset loss history should inform cementing hydraulics.
2002-12-08 1060 m	Mud Loss	Medium	Active pit volume declined during stable pump rate. Mitigation: Stage circulation and monitor pit volume before resuming drilling. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.

Completion Summary

The synthetic well reached 2345 m MD in the Girujan interval. The NWIS knowledge record links 13 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.