

WELL COMPLETION REPORT (SYNTHETIC)

OIL-MRN-006 - Moran-006

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000063
Field / District	Moran / Dibrugarh
Block	PEL-ASSAM-03
Basin	Assam-Arakan
Formation	Kopili (KOP)
Spud / Completion	2013-02-27 / 2013-04-29
Measured / TVD	3368 m / 3339 m
Trajectory	Vertical; inc 1.0 deg; az 229.7 deg
Formation Interval	1517-2321 m
Lithology	Calcareous shale and siltstone
Pore Pressure Reference	3127 psi
Fracture Gradient	15.02 ppg
Mud System	KCl Polymer WBM
NWIS Well Risk	Critical (65.4/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	842	Surface
9 5/8 in casing	1953	Intermediate
7 in liner/casing	2963	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2013-03-21 1369 m	Stuck Pipe	Critical	Hookload became erratic during pipe movement. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2013-03-09 717 m	Torque Spike	High	Sharp torque excursion occurred with RPM instability. Mitigation: Monitor torque derivative rather than absolute torque alone. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
2013-03-15 1034 m	Cementing Issue	High	Cement density/returns trend indicated placement uncertainty. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Volume imbalance is an important cement-placement warning.
2013-03-16 1090 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Reduce ROP and increase circulation before high-angle interval. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2013-04-02 2018 m	Stuck Pipe	High	Torque and drag increased while ROP declined. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
2013-04-04 2098 m	Mud Loss	High	Partial returns observed at shale shaker. Mitigation: Optimize hydraulics and maintain conservative ROP through loss interval. Lesson: Use conservative hydraulics when re-entering equivalent loss-prone interval.
2013-04-06 2204 m	Stuck Pipe	High	Rotary movement deteriorated progressively. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Avoid prolonged static periods in high-drag interval.

Completion Summary

The synthetic well reached 3368 m MD in the Kopili interval. The NWIS knowledge record links 20 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.