

WELL COMPLETION REPORT (SYNTHETIC)

OIL-RDS-006 - Rudrasagar-006

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000066
Field / District	Rudrasagar / Sivasagar
Block	PEL-ASSAM-06
Basin	Assam-Arakan
Formation	Tipam (TIP)
Spud / Completion	1999-05-05 / 1999-08-07
Measured / TVD	2236 m / 2179 m
Trajectory	Deviated; inc 9.6 deg; az 310.1 deg
Formation Interval	1076-1714 m
Lithology	Fine-medium sandstone with shale interbeds
Pore Pressure Reference	2204 psi
Fracture Gradient	15.29 ppg
Mud System	Glycol-PHPA WBM
NWIS Well Risk	Moderate (48.8/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	559	Surface
9 5/8 in casing	1296	Intermediate
7 in liner/casing	1967	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
1999-07-14 1732 m	Mud Loss	Critical	Intermittent circulation losses developed while drilling ahead. Mitigation: Spot graded LCM pill and circulate at reduced rate. Lesson: Prepare LCM package before approaching correlated offset-well loss depth.
1999-05-27 645 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Improve hole cleaning, work pipe and back-ream within operating envelope. Lesson: Avoid prolonged static periods in high-drag interval.
1999-05-27 658 m	Stuck Pipe	High	Hookload became erratic during pipe movement. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Use offset stuck-pipe depth to increase circulation and reaming frequency.
1999-06-18 1148 m	Cementing Issue	High	Observed returns did not match calculated displacement. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Volume imbalance is an important cement-placement warning.
1999-06-26 1328 m	Torque Spike	High	Torque rose without corresponding pressure anomaly. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Avoid simultaneous high WOB and high RPM in correlated interval.
1999-07-15 1744 m	Mud Loss	High	Active pit volume declined during stable pump rate. Mitigation: Reduce ECD, treat losses with LCM and confirm stable returns. Lesson: Track flow balance and pit volume trend before losses become severe.
1999-07-16 1756 m	Cementing Issue	High	Cement density/returns trend indicated placement uncertainty. Mitigation: Verify cement placement using pressure and volume balance. Lesson: Offset loss history should inform cementing hydraulics.

Completion Summary

The synthetic well reached 2236 m MD in the Tipam interval. The NWIS knowledge record links 15 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.