

WELL COMPLETION REPORT (SYNTHETIC)

OIL-RDS-007 - Rudrasagar-007

NWIS prototype document - not an Oil India Limited operational record

API Number	OIL-ASM-000078
Field / District	Rudrasagar / Sivasagar
Block	PEL-ASSAM-06
Basin	Assam-Arakan
Formation	Barail (BAR)
Spud / Completion	2000-08-25 / 2000-12-16
Measured / TVD	3332 m / 3299 m
Trajectory	Vertical; inc 4.6 deg; az 26.9 deg
Formation Interval	1925-3107 m
Lithology	Sandstone-shale-coal sequence
Pore Pressure Reference	4226 psi
Fracture Gradient	14.99 ppg
Mud System	Low-Solids WBM
NWIS Well Risk	Moderate (53.6/100)

Casing Program

String	Set Depth (m)	Purpose
20 in conductor	80	Conductor
13 3/8 in casing	833	Surface
9 5/8 in casing	1932	Intermediate
7 in liner/casing	2932	Production

Significant Historical Events and Lessons

Date / Depth	Event	Severity	Evidence / mitigation / lesson
2000-09-10 631 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Apply approved freeing procedure and avoid excessive overpull. Lesson: Rising torque plus falling ROP should trigger hole-cleaning action.
2000-09-21 949 m	Fishing Operation	High	Downhole tool remained unrecovered after freeing attempts. Mitigation: Review BHA failure mode before resuming drilling. Lesson: Capture retrieval outcome as institutional knowledge.
2000-10-17 1708 m	Kick	High	Drilling break followed by positive flow check. Mitigation: Shut in, verify influx and circulate using approved well-control procedure. Lesson: Maintain mud-weight window using offset pressure evidence.
2000-10-25 1938 m	Torque Spike	High	High torque developed while WOB remained elevated. Mitigation: Use staged parameter reduction to avoid torsional oscillation. Lesson: Torque-rate change is a useful precursor even when pressure is stable.
2000-11-23 2722 m	Stuck Pipe	High	High drag was recorded while circulating remained possible. Mitigation: Condition mud and verify cuttings transport before connection. Lesson: Avoid prolonged static periods in high-drag interval.
2000-10-24 1889 m	Torque Spike	Medium	Rotary speed fluctuated during constant pump rate. Mitigation: Ream and condition hole if torque remains elevated. Lesson: Use offset torque trend to set adaptive operating envelope.
2000-11-06 2261 m	Cementing Issue	Medium	Cement density/returns trend indicated placement uncertainty. Mitigation: Control displacement rate and reconcile pumped/returned volumes. Lesson: Volume imbalance is an important cement-placement warning.

Completion Summary

The synthetic well reached 3332 m MD in the Barail interval. The NWIS knowledge record links 12 historical operational events to depth-matched telemetry. Risk classification is derived from formation, depth, trajectory and event history rather than formation alone.

This report is generated solely for SIH/NWIS prototyping and model development.