

DAILY DRILLING REPORT (SYNTHETIC)

OIL-BGJ-010 - Baghjan-010

NWIS prototype document - not an Oil India Limited operational record

Field / Formation	Baghjan / Lakadong+Therria
Report Timestamp	2015-10-24 18:00:00
Current Depth	4010.0 m
Mud System	Low-Solids WBM
Well Risk	Moderate (45.9/100)
Latest Alert	Normal

Recent Drilling Parameters

Timestamp	Depth	SPP	Torque	RPM	MW	Flow In/Out	ROP	State
10-20 03:20	3876	4044	338	105	12.47	843/852	10.9	Normal
10-20 15:37	3891	4182	314	120	12.34	782/766	12.8	Normal
10-21 03:55	3906	4186	295	108	12.56	815/795	12.9	Normal
10-21 16:13	3921	4163	341	100	12.59	754/743	11.5	Normal
10-22 04:31	3936	4279	331	110	12.63	704/673	9.2	Normal
10-22 16:48	3950	4153	332	112	12.88	831/827	10.4	Normal
10-23 05:06	3965	4183	322	97	12.52	762/761	10.0	Normal
10-23 17:24	3980	4189	356	105	12.58	709/698	8.0	Normal
10-24 05:42	3995	4352	314	106	12.69	753/761	10.2	Normal
10-24 18:00	4010	4456	354	100	12.74	774/788	9.2	Normal

Operational Events / Lessons

Mud Loss (Medium) at 2817 m: Mud Loss at 2817 m in Lakadong+Therria. Flow-out dropped below flow-in with pit loss. Prepared graded lost-circulation pill. Outcome: Full returns restored and drilling resumed. Flow balance: 676/608 LPM (in/out); pit change -8.3 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Pressure Spike (Medium) at 2863 m: Pressure Spike at 2863 m in Lakadong+Therria. Pressure trend exceeded recent moving baseline. Conditioned hole before restoring flow rate. Outcome: Standpipe pressure normalized after circulation. SPP 4114 psi at flow-in 702 LPM. Recommended action: Compare SPP against offset-well envelope at equivalent depth

Mud Loss (Low) at 3486 m: Mud Loss at 3486 m in Lakadong+Therria. Intermittent circulation losses developed while drilling ahead. Reduced pump rate and monitored active pits. Outcome: Interval drilled through with controlled losses. Flow balance: 380/245 LPM (in/out); pit change -5.0 bbl. Recommended action: Monitor pit volume continuously within +/-50 m of this depth

Fishing Operation (Medium) at 3501 m: Fishing Operation at 3501 m in Lakadong+Therria. Normal pipe-recovery attempts were unsuccessful. Suspended drilling while recovery operation was executed. Outcome: Operation completed and BHA configuration reviewed. Recommended action: Review BHA reliability near correlated problematic interval

This DDR is generated from synthetic telemetry for OCR/NLP/RAG and risk-engine prototyping.